



## **Field Progress Report**

Date: 01/08/2025

Southwest balconies Stack 17 is completed and signed off by keystone engineering. We broke down roof rigging for swing stage to move down the shear wall between the west side and east side of Stack 17. Keystone is scheduled to inspect shear wall and if no findings we can start pressure washing and painting the shear wall weather permitting this week.

East balconies Stacks 17 & 16 Keystone engineering is scheduled Thur.1/09 to inspect balconies. If balconies are passed to be completed, we will move forward breaking down roof rigging for swing stage to move down to Stacks 15 & 14.

East balconies Stacks 13 & 12 concrete demolition in progress. Keystone engineering is scheduled to inspect patches that are ready Thur.1/09.

Walkways unit entry front doors prepping and painting will be at a stand still until further notice from the property and Keystone. We are waiting on further information if there will be an owner or a representative present, so we are able to paint doors while opened until paint is dry. The front door would roughly need to be opened 4 hours pending on weather humidity.

Parking deck is still on schedule for line striping **Thur.1/09 @ 9am** if there isn't any frost on the deck at that time. We are hoping to have the parking deck done and parking curbs in place by Sat.1/11 weather permitting.

We were not able to perform any painting Tuesday or Wednesday due to low weather temperatures.

The weather has been a big factor the past several weeks now and we are hoping to catch a break.